BRUHATH BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of the Work : Package 2 Consists of 3 Works of Rs.1100.00 Lakhs.

1. Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division.
2. Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.
3. Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division.

Name of the Agency : M/S Benaka Developers and Projects Pvt Ltd

REPORT FOR
EXECUTIVE ENGINEER,
YELAHANKA SUB-DIVISION
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Scanned by CamScanner

TEJUS
CONSULTANTS

Name of the work : Package 2 Consists of 3 Works of Rs.1100.00 Lakhs.
1. Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division.
2. Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.
3. Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division.

Contractor/Agency : M/S Benaka Developers and Projects Pvt Ltd

Name of the Client : Executive Engineer,
Bytarayanpura Division
BBMP, Bangalore-92

Estimated Cost : Rs 1100.00 Lakhs

Status of Bill : 1st and Part bill

In the Presence of : (a) Mr. Suresh Devatharaj
Assistant Engineer, BBMP, Bangalore.
(b) Mr. Mahantesh Kumar Y N
Assistant Engineer, BBMP, Bangalore.
: (c) Mr. Shreedhar B.S
Assistant Executive Engineer, BBMP, Bangalore
: (d) Mr.Darshan T R, Site Engineer
M/s Tejus Consultants

SL No	Description of Item	Comments/ observation
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No-19.1&17.4& 17.1) 5km lead= 57+2.0x1.28x5=69.80	Work done up to the billed quantity and quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.27, I.No.5.33 of PW, P&IWTD SR 2018-19)excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 Page No.3.6	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

Scanned by CamScanner

3	Removing and resetting of footpath slab (P.No.270, I.No.37.56 of PW, P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory
12	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301with 4km lead= (I No-19.14,P No-143)	Work done up to the billed quantity and quality is satisfactory
13	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)	Work done up to the billed quantity and quality is satisfactory
20	KSRRB M600-1. Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383) aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. . MORTH V Revision Specification No. 601, IS 456 Table-5. with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver .((P.No.174, I.No.22.1.2 of PW,P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory

Scanned by CamScanner